

Project Update

Fishpool Phase 2 & Pimhole Bee Active Travel Scheme

For any further information or queries please email:

engcon@bury.gov.uk

Construction began at the start of November 2025 on the latest road safety improvement scheme for Bury Council in the Fishpool and Pimhole area. The project is about making your streets safer, giving you more ways to travel without needing a car, and creating welcoming public spaces that are easy to get around and well connected. Developed together with the Fishpool and Pimhole community, the scheme includes upgraded junctions, new pedestrian crossing points, traffic-calming features, and measures that encourage more walking, wheeling, and cycling for shorter local journeys. Works are programmed to run through to winter 2026.

Project Update

- Works to improve pedestrian and cycle routes along Market Street are continuing and are being delivered across five phased, sectional road closures, with overall completion planned by the end of July. start of July
- Phase 1 works around Bury College have now been completed, with works progressing well through Phases 2 and 3.
- Installation of new signal-controlled crossing points at the Heywood Street/Parker Street/Andrew Street junction is progressing.
- These works include kerb realignments, new drainage, installation of traffic signal infrastructure, and full footway and carriageway resurfacing, providing important safety improvements for pedestrians crossing Heywood Street.
- Civil works at this junction are planned to be completed by the end of February, with surfacing works to follow in early March.
- Civil works to permanently close Albert Street at its junction with Rochdale Road have been completed, with final surfacing programmed for February.
- Resurfacing works on Pimhole Road have commenced and are due to be completed by mid-February.

What's Next

- Works on Market Street will continue through Phases 2 and 3.
- Civil works at the Heywood Street/Parker Street/Andrew Street junction are due to be completed by the end of February.
- Full carriageway surfacing under a road closure, along with commissioning of the new signal-controlled crossing, is planned for the first two weeks of March.
- Footway surfacing works have been programmed to coincide with February half-term to complete works at:
 - Wellington Road/Manchester Road junction
 - Heywood Street/Parker Street/Andrew Street junction
 - Rochdale Road/Alfred Street
 - Pimhole Road/Hurst Street
- Off-peak weekend carriageway surfacing on Pimhole Road will continue throughout February, with full completion of this phase, including signage, lining, and commissioning of two new Belisha Beacon crossings, expected by the end of the month. – This should all be completed by the end of this week.

Bury
Council



BEE NETWORK



Transport for
Greater Manchester

