

Project Update

Talbot Road

For any further information or queries please email:

mcf@amey.co.uk

Three major junction improvements will be completed on behalf of Trafford Council, taking us to Spring 2024:

- White City Way
- Great Stone Road
- Chester Road

The projects will see these junctions undergoing major reconfiguration into cycle friendly cyclops junctions including all new smart signals to cut down on unnecessary waiting, bike lanes and remodeling of traffic islands. Talbot Road is very busy and well used by local cyclists to get around. This work will make it easier and safer to use. The three junction improvements will see the creation of a safe continuous cycling and walking link through the center of Trafford, opening the area up for active travel, improving safety and taking cars off the road.

Great Stone Rd/Talbot Road Junction

In April we finished the footpaths on the northern side, with just the final surfacing to lay (which will happen once the new traffic lights have been commissioned). We are now working on the southern footpath, but with a slight delay due to the problems we had with high and congested pipes and cables. Unfortunately, it looks like we'll have similar issues on the southern side, but we are working hard to complete the works as soon as possible.

Planned work for May

Work will continue on the southern footpath with the installation of new drains & ducts and the installation of the new kerbs. Once all the kerbs are in we can carry out the road resurfacing (during the night) which should be in early June



Chester Rd/Talbot Road Junction

April saw the majority of the northern footpath and cycleway works either side of Longford Road completed and resurfacing of the road is planned to start on 7th May (night time)

Planned work for May

The road resurfacing will take two weeks to complete and there will be several night time closures of Chester Road and Talbot Road to allow this to be carried out safely.

May should also see the installation of the remaining traffic lights (around 70% is already installed) with the new junction being switched on towards the end of May/early June.



More information about the project can be found at [Trafford Council/Talbot Road Upgrades](#)